Powderhorn WMA- ADA Evaluation



WMA- Powderhorn, Port O'Connor TX, ADA Evaluation FM1289 Port O'Connor, TX 77982 Accessibility Evaluation Inspection Date: 01/19/2022 Inspectors: Carolyn Lewis, Julie Wicker

Prepared By



(512) 424 - 2000 tpwd.texas.gov

Report Date: 01/21/2024

Table of Contents

Findings		3
Exterior	of Property (Public)	3
Structur	es on Property (Public)	3

WMA- Powderhorn, Port O'Connor TX, ADA Evaluation - FM1289 Port O'Connor, TX 77982

Finding Number	Area Description	Finding	As Built	Recommendation	Citation	Photos	Figure
1	Structures on Property (Public) : Equipment Building (Exterior) - Pathway to Equipment Building	The walkway contains abrupt vertical edges and/or variations over 1/4 inch. 1/4 inch is the maximum vertical rise. Changes in level between 1/4 inch and 1/2 inch must be beveled at 1:2 or less. Changes in level greater than 1/2 inch must be by way of a ramp.	Need more pictures for context.	https://www.access-board.gov/aba/#aba-303_2 https://www.access-board.gov/aba/#aba-303_3	2012 TAS Section: 303.3, 303.2 2010 ADAS Section: 303.3, 303.2		¹ / ₄ max ¹ / ₄ ¹ / ₄ ¹ / ₄ ¹ / ₄
					-		
2	Structures on Property (Public) : Equipment Building (Interior) - Restroom (Universal)	The clear floor space around the toilet is obstructed by the (XX). No fixtures are allowed in the clear floor space required for the toilet. The required clearance around the water closet shall be permitted to overlap the water closet, associated grab bars, dispensers, sanitary napkin disposal units, coat hooks, shelves, accessible routes, clear floor space and clearances required at other fixtures, and the turning space. No other fixtures or obstructions shall be located within the required water closet clearance.	Trashcan and mirror are in clear floor space. Soap dispenser is not of compliant model.	https://www.access-board.gov/aba/#aba-604_3_2	2012 TAS Section: 604.3.2 2010 ADAS Section: 604.3.2		60° min Clear
3	Structures on Property (Public) : Equipment Building (Interior) - Restroom (Universal)	The toilet paper is not installed within the compliant range in front of the toilet. Toilet paper dispensers shall be 7 inches minimum and 9 inches maximum in front of the water closet measured to the centerline of the dispenser. The outlet of the dispenser shall be 15 inches minimum and 48 inches maximum above the finish floor and shall not be located behind grab bars. Dispensers shall not be of a type that controls delivery or that does not allow continuous paper flow. There shall be a clearance of 1 1/2 inches minimum below the grab bar.	Measures at 16"	https://www.access-board.gov/aba/#aba-604_7	2012 TAS Section: 604.7 2010 ADAS Section: 604.7		real and rea

WMA- Powderhorn, Port O'Connor TX, ADA Evaluation - FM1289 Port O'Connor, TX 77982

Finding Number	Area Description	Finding	As Built	Recommendation	Citation	Photos	Figure
4	Structures on Property (Public) : Equipment Building (Interior) - Restroom (Universal)	Accessible toilets must have grab bars installed. The side grab bar must extend at least 54 inches minimum beyond the rear wall and start a maximum of 12 inches from the rear wall. The rear grab bar must be a minimum of 36 inches long and extend from the centerline of the toilet 12 inches minimum on one side and 24 inches minimum on the other side. Grab bars shall be installed in a horizontal position, 33 inches minimum and 36 inches maximum above the finish floor measured to the top of the gripping surface.	There are no grab bars installed at this time. Need more picture for reference	https://www.access-board.gov/ada/#ada-604_5 Review grab bar componets to make accessible https://www.access-board.gov/ada/#ada-609	2012 TAS Section: 604.5 2010 ADAS Section: 604.5		